

CITY OF GOODYEAR DEVELOPMENT SERVICES DEPARTMENT

Approved Asphaltic Concrete Mix Designs (Revised 7/14/26)

Supplier	Hot Plant #	Hot Plant Location	Product Code	Mix Size	Mix Type	Supplier Designation	Max Unit Wt. (Rice)	% Oil	Oil Supplier	Stamp Date	Exp. Date
Soltera		Buckeye	S24-2-2H	1/2"	Gyratory/SP	MAG Gyrotory/ Superpave	154.1	5.0	Sinclair	7/3/24	7/3/26
Soltera		Buckeye	S24-2-2R	1/2"	Gyratory/SP	MAG Gyrotory/ Superpave	153.7	5.0	Wright	7/3/24	7/3/26
Soltera		Buckeye	S26-2-2R	1/2"	Gyratory/SP	MAG Gyrotory/ Superpave	153.4	5.2	Sinclair	5/20/26	5/20/28
Soltera		Buckeye	S26-2-2W	1/2"	Gyratory/SP	MAG Gyrotory/ Superpave	153.2	5.2	Sinclair	5/20/26	5/20/28
Soltera		Buckeye	S26-2-2H	1/2"	Gyratory/SP	MAG Gyrotory/ Superpave	153.1	5.2	Sinclair	5/20/26	5/20/28
Soltera		Buckeye	S26-2-1H	3/4"	Gyratory/SP	MAG Gyrotory/ Superpave	154	4.9	Sinclair	5/20/2026	5/20/2028
Soltera		Buckeye	S26-2-1R	3/4"	Gyratory/SP	MAG Gyrotory/ Superpave	154.1	4.9	Sinclair	5/20/2026	5/20/2028
Soltera		Buckeye	S26-2-1W	3/4"	Gyratory/SP	MAG Gyrotory/ Superpave	154.3	4.9	Sinclair	5/20/2026	5/20/2028
Soltera		Buckeye	S24-2-1H	3/4"	Gyratory/SP	MAG Gyrotory/ Superpave	155.1	4.8	Sinclair	7/3/2024	7/3/2026
Soltera		Buckeye	S24-2-1R	3/4"	Gyratory/SP	MAG Gyrotory/ Superpave	154.3	4.8	Wright	7/3/2024	7/3/2026
Soltera		Buckeye	S25-2-9H	3/4"	Marshall	MAG Marshall	154.9	4.9	Sinclair	1/14/2025	1/14/2027
Soltera		Buckeye	S25-2-9W	3/4"	Marshall	MAG Marshall	154.5	4.9	Western	1/14/2025	1/14/2027
Soltera		Buckeye	S25-2-9R	3/4"	Marshall	MAG Marshall	154.4	4.9	wright	1/14/25	1/14/2027
Soltera		Buckeye	S25-2-10R	1/2"	Marshall	MAG Marshall	154.5	5.0	Wright	1/14/25	1/14/27
Soltera		Buckeye	S25-2-10W	1/2"	Marshall	MAG Marshall	154.3	5.0	Western	1/14/25	1/14/27
Soltera		Buckeye	S25-2-10H	1/2"	Marshall	MAG Marshall	154.7	5.0	Sinclair	1/14/2025	1/14/2027

Vulcan	5182	West 43rd	371524D	1/2"	Marshall	MAG Marshall	152.3	5.4		12/16/24	12/16/20026
Vulcan	5184	west Broadway	371524W	1/2"	Marshall	MAG Marshall	151.3	5.7		1/13/25	1/13/27
Vulcan	5193	Buckeye	371524Z	1/2"	Marshall	MAG Marshall	151.3	5.7		1/13/26	1/13/28
Vulcan	5180	Sun City	371524S	1/2"	Marshall	MAG Marshall	153.6	5.6		12/12/24	12/12/26
Vulcan	5223	Gomez	371524G	1/2"	Marshall	MAG Marshall	152.0	5.4		12/19/24	12/19/26
Vulcan	5223	Gomez	271524G	3/4"	Marshall	MAG Marshall	152.8	5.0		12/19/2024	12/19/2026
Vulcan	5184	West Broadway	271524W	3/4"	Marshall	MAG Marshall	152.6	5.4		1/13/2025	1/13/2027
Vulcan	5180	Sun City	271524S	3/4"	Marshall	MAG Marshall	155.5	5.0		12/12/2024	12/12/2026
Vulcan	5182	West 43rd	271524D	3/4"	Marshall	MAG Marshall	153.2	5.0		12/16/2024	12/16/2026
Vulcan	5223	Gomez	371525G	1/2"	Gyratory	MAG Gyratory	153.4	5.0		12/19/2024	12/19/2026
Vulcan	5184	West Broadway	371525W	1/2"	Gyratory	MAG Gyratory	152.2	5.4		1/13/2025	1/13/2027
Vulcan	5180	West 43rd	371525D	1/2"	Gyratory	MAG Gyratory	153.8	4.9		12/16/2024	12/16/2026
Vulcan	5193	Buckeye	371525Z	1/2"	Gyratory	MAG Gyratory	152.2	5.4		1/15/2026	1/15/2028
Vulcan	5182	Sun City	371525S	1/2"	Gyratory	MAG Gyratory	154.9	4.9		12/12/2024	12/12/2026
Vulcan	5223	Gomez	271525G	3/4"	Gyratory	MAG Gyratory	153.9	4.7		12/19/2024	12/19/2026
Vulcan	5184	West Broadway	271525W	3/4"	Gyratory	MAG Gyratory	153.4	4.8		1/13/2025	1/13/2027
Vulcan	5180	Sun City	271525S	3/4"	Gyratory	MAG Gyratory	155.9	4.7		12/12/2024	12/12/2026
Vulcan	5193	Buckeye	271525Z	3/4"	Gyratory	MAG Gyratory	153.4	4.8		1/15/2026	1/15/2028
Vulcan	5182	West 43rd	271525D	3/4"	Gyratory	MAG Gyratory	154.4	4.7		12/16/2024	12/16/2026
Sothwest Asphalt	#10	New river	131DH	3/4"	Marshall	MAG Marshall	152.9	5.0		11/14/2024	11/14/2026
Sothwest Asphalt	#4	El mirage	431DH	3/4"	Marshall	MAG Marshall	154	5.0		11/14/2024	11/14/2026

Sothwest Asphalt	#10	New river	131AH	3/4"	Sharp	MAG SHRP/ EVAC Gyratory	153.2	5.0		11/14/2024	11/14/2026
Sothwest Asphalt	#4	El mirage	431AH	3/4"	Sharp	MAG SHRP/ EVAC Gyratory	154.7	5		11/14/2024	11/14/2026
Sothwest Asphalt	#10	El mirage	421DH	1/2"	Marshall	MAG/ EVAC Marshall	153.2	5.3		11/14/2024	11/14/2026
Sothwest Asphalt	#4	New river	121DH	1/2"	Marshall	MAG/ EVAC Marshall	152.8	5.3		11/14/2024	11/14/2026
Sothwest Asphalt	#10	New river	121AH	1/2"	Sharp	MAG SHRP/ EVAC Gyratory	152.6	5.3		11/14/2024	11/14/2026
Sothwest Asphalt	#4	El mirage	421AH	1/2"	Sharp	MAG SHRP/ EVAC Gyratory	154	5.3		11/14/2024	11/14/2026
Martin Marietta	#35	Phoenix Plant	AZ3519MR	3/4"	Marshall	MAG Marshall	152.3	5.1		3/24/2025	3/24/2027
Martin Marietta	#35	Phoenix Plant	AZ3512MR	1/2"	Marshall	MAG Marshall	151.1	5.6		3/24/2025	3/24/2027
Martin Marietta	#35	Phoenix Plant	AZ3512SPMA	1/2"	Superpave	MAG Superpave	151.5	5.5		3/24/25	3/24/27
Martin Mariatta	#35	Phoenix Plant	AZ3519SPMA	3/4"	Superpave	MAG Superpave	152.8	4.8		3/24/25	3/24/27

- 1. Asphalt mix designs that are not listed require submittal for review and approval a minimum of two weeks prior to the installation date.**
- 2. All aggregate material will be tested using the LA Abrasion test method at least 45 days prior to installation of the asphalt mix for any paving project larger than 500 tons. The test results shall be supplied no later than five (5) days prior to the installation date.**
- 3. No changes to the approved mix design may be made without approval by the City Engineer.**